1931

Department of Land Rev Sett

OFFICE Bd office

STATION Madras

MS No. 2448
2448

B 3450

Dated 8-8-31

	Date	Initial
Given for copying		
Copied	C N N	
Examined	R & P	
Signed		
Given for despatch		
Despatched		
Indexed		
To be destroyed on*		

(SUBJECT.)

Alienation- Land and Revenue (S. Kanara)- Mangalore Taluk Attavara and Survival of Elementary Schools - Levy of Municipal Council Taxes - Extension of time sanctioned

Revenue Department.



15 04

Alienation - Land Revenue (South Kanara) - Mangalore Taluk - Attavar and Bolur villages - Elementary schools - Municipal Council, Mangalore - Construction of buildings - Extension of time

From the Director of Public Instruction, Madras, R.C.No.913-B/31, dated 6th June 1931.

ENDORSEMENT No.1649-F/31-1, dated 22nd June 1931

eferred to the Board of Revenue for remarks.

Letter from the Director of Public Instruction. Madras. R.C. No.910-B/31 dated the 6th June 1931.

Refce:- R.O.C.No.103/31-32 dated 9-5-31 from the Chairman, Municipal Council. Mangalore..

Submitted.

2. Since subsidies have been sanctioned in G.O. No.822 Law (Education) dated 16-4-31 towards the construction of buildings to the Girls' School at Pentlandpetta and Boys' School at Attavar. the extension of time-limit applied for is supported.

In their Orders Mis. Nos. 1449 Revenue dated 27thJuly 1927 and 1533 Revenue dated 6th August 1927. Government were pleased to sanction the alienation of two plots of land in favour of the Municipal Council for use as sites for two Elementary schools- Pentland Petal Girls' and Attavar Boys' schools. One of the conditions on which the sites were alienated was that the ~~exhq~~ school buildings should be constructedthereon within a year from the date of the grant of the sites. In ~~Sutum~~ September 1927 estimates aggregating to Rs. 7,760 and plans for the two buildings were prepared and submitted to the Diredtor of Public Instruction for his sanction as required by G.O. No. 3215 L.& M. dated 7-9-1925. In August 1928 the Director returned the estimates for revision in the light of the remarks amade by him in his letter R.C.No.2162 B.27 dated 15-2-1928. The estimate were revised and resubmitted in December 1928 but were again returned in February 1929, for making provision for latrine, wells and compound wall. The estimates as fu ther revised amounte to Rs. 30,140. Owing to th eavy cost involved, Government in G.O. No.2484 L.E. dated 27-11-1929 felt unable to approve the plans and estimates and advised the submission of revised plans and estimates for cheaper and smaller buildings and apply for subsidies in connection with the budget estimate

for 1931-32. The application of the Council with revised estimates for a subsidy towards the cost of the construction of the two buildings was deferred by Government for consideration in connection with the budget for 1931-32- vide Memorandum No.1745-A.1 dated 30th April 1930, Law, Edication department. Government have since in their order No.622 Law, Education dated 16th April.1931 sanctioned a subsidy of Rs. 6,600 towards the cost of construction of these two buildings and have directed that the construction of the buildings should be completed before the end of March 193? Arrangements are being made to take up the work in hand early. Under the circumstances, I request that Government may be pleased to condone the breach of the condition under which the sites were alienated in favour of the council and extend the time limit for the construction of the buildings on the sites till the end of March 1933.

R. F. XXII-A-19—50,000- 22-4-1

Subject.-

Alienation Land and
Rev(S. Kanara, Mangalore
Tk Attavar and Bolur vgs
Elementary Schools
Municipal Commr, Mangalore
Extension of time

the extension of time in this case on receipt of orders

DE
DKB
3-731
LR
3-7

To
The Secy to Govt RD
w/Enclo (PP3427)

CD
Pl keep o/c pp 3427 ch

Alienation - Land and Revenue - (South Kanara Mangalor Taluk - Bolur village - T.S.No.668 - Elementary Schoo Municipa Council, Mangalore - Extension of time - Sanctioned.

Allocation - Land and Revenue - (South Kanara) - Tengaloru Main
Sub village - T.L.No.650 - Elementary School - Municipal Council
Tengaloru - Extension of site - Sanctioned.

Subject.—

Alienation - Land and Rev
(S Kanara). Mangalore Tk
Attavar and Bolur VGS -
Elementary Schools - Th -
Municipal Council Mangalore
Extension of time

Allocation Loan and
Revised Kannada) Mangalore
Taluk Alavar and Volur VPS
Elementary Schools Municipal
Council Mangalore: Construction
of buildings. Extension of time

B 3450/31. 6/11/36 CF